

Scope and Purpose

- a) This document will address readiness with respect to Acceptance Tests.
- b) The Review Recorder will be responsible for documenting the information gathered at the readiness review meeting to produce this document.
- c) Please complete this checklist during the Acceptance Tests Readiness Review to verify all preparatory work has been completed and all requirements specified under Clause 7.1 (Acceptance Tests) of the Agreement have been complied that all prerequisites are in place to carry out the required on-track Acceptance Tests of this New Train, including for the first of each train type the on-track Type Tests.

The Acceptance Tests Readiness Review is conducted to determine if the New Train under review is ready to advance to the Acceptance Review Phase by deciding whether the activities are complete and verifying their compliance with the requirements of the Agreement.	
Review Date:	14/04/2024
Scheduled Acceptance Date:	30/04/2024

Acceptance Tests Readiness Review Checklist - Activity Description						
Category	Description	Outcome				Evidence
		Yes	Yes with conditions	No	N/A	
Delivery Certificate	Has the Company issued a Delivery Certificate?	✓				Please refer to Appendix 'A'
Notice	Has the Contractor issued a notice, in accordance with Part 8 (Testing) of Schedule 3 (Agreement Management), to the Company and the Testing Agent of the time of each Acceptance Test and the date on which a New Train will be delivered to the relevant Delivery Point for the purpose of carrying out the on-track Acceptance Tests?	✓				Please refer to Appendix 'B'

ACCEPTANCE TESTS READINESS REVIEW

EM 01 20 212

Acceptance Tests Readiness Review Checklist - Activity Description						
Category	Description	Outcome				Evidence
		Yes	Yes with conditions	No	N/A	
Responsibility Matrix	Has each party performed its obligations set out in the Responsibility Matrix applicable to and/or necessary for the commencement and/or performance of the Acceptance Tests?	✓				The obligations referenced under items 19, 20, 23, 24, 25, 26, 27, 30, 31, 34, 35, 38, 39, 42, 46, 47, 48, 51, 52, 54, 57, 58, 59, 62, 63, 66, 67, 68, 71 & 72 of the Responsibility Matrix, Schedule 11 of the MSA, have been performed.

Signed by the Project Manager's Representative on behalf of the Company Name _____ Signature _____ Date _____	Signed by the Engineers Representative on behalf of the Contractor Name _____ Signature _____ Date _____
By signing this document I agree that the New Train, the subject of this review is eligible for Acceptance Testing.	



ACCEPTANCE TESTS READINESS REVIEW

EM 01 20 212



Appendix A

Delivery Certificate



EM 01 20 212

DELIVERY CERTIFICATE

To: The Engineer of Gibela Rail Transport Consortium RF (Pty) Ltd

From: The Project Manager of PRASA

1. In accordance with the Manufacture and Supply Agreement made between PRASA (as **Purchaser**) and Gibela Rail Transport Consortium RF (Pty) Ltd (as **Manufacturer**), as amended by the First MSA Amendment Agreement dated 03 December 2015 (the **Agreement**), it is hereby certified that the Project Manager is satisfied that the requirements under the Agreement for the issue of a Delivery Certificate in relation to the New Train referred to in paragraph 2 below has been complied with.
2. The New Train the subject of this certificate is EM 01 20 212 (**the # [212] New Train**).
3. This certificate records the fact that, and date on which, the Project Manager is satisfied that the requirements under the Agreement for the issue of a Delivery Certificate in relation to the New Train has been complied with.
4. This certificate does not denote, nor is it evidence of, fitness for service and operation of the New Train at any time following the issue of this certificate.
5. Unless otherwise indicated, defined terms used in this certificate have the meaning given to them in the Agreement.

Signed by the Project Manager on behalf of PRASA



Mr. Sorin BALTAC

11.04.2024

Date



ACCEPTANCE TESTS READINESS REVIEW EM 01 20 212



Appendix B

Notice issued, in accordance with Part 8 (Testing) of Schedule 3 (Agreement Management).



Date 14 April 2024

Mr. Sorin BALTAC

Passenger Rail Agency of South Africa
Umjantshi House
30 Wolmarans Street
Braamfontein
Johannesburg
South Africa

Contract Title: Manufacture and Supply Agreement

Subject: Acceptance of Train TS 212

Our Reference : N/A

Your Reference : n/a

Dear Sir,

The Project Manager is referred to the Manufacture and Supply Agreement (the **MSA**) as amended by the First MSA Amendment Agreement dated 03 December 2015 (the **Agreement**) and to the notice provisions contemplated in Clause 7.1 (Acceptance Tests) therein, in relation to the time for conducting the Acceptance Tests and the date of delivery for Train TS 212 (the **New Train**).

All capitalised terms not otherwise defined herein shall have the meaning ascribed to same in the Agreement.

The Contractor hereby notifies the Company that the New Train will depart Dunnottar on 19 March 2024 to the Wolmerton Depot (the **Delivery Point**) or such other location or locations in South Africa as may be agreed between the Parties, for the purpose of conducting the Acceptance Tests.

The Acceptance Tests, all of which shall be carried out on-track as described in the document reference number GIB000000009 (the **Test Programme**), and shall take place at 08:30 on 26 March 2024 .

Should you have any questions in relation to the above please do not hesitate to contact me.



Yours faithfully,

Soraya McCann

The Engineers Representative

Initiated by: Nonhlanhla Yingwana

Enclosures: None

Distribution: As per the Communications Management Policy

**Acknowledgement Receipt:**

Contract	Manufacture and Supply Agreement
Reference:	Acceptance of Train TS 212
Subject:	Acceptance of Train TS 212
Our Reference:	
Recipients Name:	
Recipient	
Signature:	
Date:	
Contact number :	